

Work order

क्र.अवि/11/3/ 154 /2004
दिनांक :- 1/5/2004

प्रति,
प्राचार्य,
औद्योगिक प्रशिक्षण संस्था,
अमरावती.

विषय :- अमरावती विद्यापीठाच्या इमारतींना पर्जन्य सुगी (Rain water Harvesting) संबंधी कामे करण्याबाबत.
संदर्भ :- आपल्या कार्यालयाचे पत्र क्र.1815 दि.29/3/2004


महोदय,

अमरावती विद्यापीठामधील खालीलप्रमाणे एकूण अकरा इमारतीमध्ये पर्जन्य सुगी संबंधीची कामे करून इमारतीच्या छतावरील पावसाळी पाणी इमारतीजवळील जलस्रोतामध्ये सोडण्यासाठी करावयाच्या कामाचा कार्यदेश विद्यापीठाच्या सक्षम प्राधिकारणीने घेतलेल्या निर्णयानुसार देण्यात येत आहे. कृपया सदरहू कामे ही पावसाळ्यापूर्वी पूर्ण होऊन योजनेचा जास्तीत जास्त लाभ होण्यासाठी सदरहू कामे दि.15/6/2004 पूर्वी पूर्ण करण्यात यावी. ह्या सर्व इमारतींवर करावयाच्या कामाचा गोषवारा सोबत जोडला आहे.

अ.क्र.	इमारतीचे नांव	अपेक्षित खर्च
01.	प्रशासकीय इमारत	रु. 48,344/-
02.	गोपनीय विभाग इमारत	रु. 36,849/-
03.	मुल्याकंन भवन	रु. 1,04,271/-
04.	पदव्युत्तर मुलांचे वसतीगृह (नवीन)	रु. 58,691/-
05.	एस.सी. बॉईज होस्टेल	रु. 24,583/-
06.	वनस्पतीशास्त्र विभाग इमारत	रु. 1,00,343/-
07.	प्राणीशास्त्र विभाग इमारत	रु. 80,273/-
08.	संगणकशास्त्र विभाग इमारत	रु. 95,958/-
09.	मुलींचे वसतीगृह (जुनी इमारत)	रु. 20,803/-
10.	रसायनतंत्रशास्त्र विभाग इमारत	रु. 95,878/-
11.	परिक्षक वसतीगृह	रु. 84,135/-

तरी कृपया सदरहू कामे सुरु करण्यासाठी विद्यापीठ अभियंता ह्यांचे कार्यालयात संपर्क साधून त्वरीत कामास सुरुवात करण्यात यावी ही विनंती.

सहपत्रे- Abstract (गोषवारा)


कुलसचिव
अमरावती विद्यापीठ


प्रतिलिपी माहितीस्तव सविनय सादर-

- 1) मा.कुलगुरु, अमरावती विद्यापीठ
- 2) वित्त व लेखा अधिकारी, अमरावती विद्यापीठ, अमरावती ह्यांना माहिती तथा योग्य कार्यवाहीस्तव सादर.

/2/a3.aci/76

1st copy
1st & final Bill
GENERAL ABSTRACT SHEET


- 1] Name of Work – Rain water Harvesting to Various Building of Amravati University
- 2] Name of Agency – Govt. Industrial Training Institute, Amravati
- 3] Work Order No. – letter no. 11/3/154/2004 Date – 1-5-04
- 4] Amount of Work Order – 7,49,183/-
(Rupees Seven Lacks Forty Nine Thousand One Hundred Eighty Three Only)
- 5] Amount of Executed work as per Bill Estimate – 10,65,790/-
(Rupees Ten Lacks Sixty Five Thousand Seven Hundred Ninety Only)
- 6] Amount of Executed work for deducting 10 % amount – 1,06,579/-
(Rupees One Lacks Six Thousand Five Hundred Seventy Nine Only)
- 7] Amount of Final Bill (5-6) – 9,59,210/-
(Rupees Nine Lacks Fifty Nine Thousand Two Hundred Ten Only)
- 8] Deduction of Advanced Received – Rs. 6,00,000/-
(Rupees Six Lacks Only)
- 9] Net Amount Payable to Agency – 3,59,210/-
(Rupees Three Lacks Fifty Nine Thousand Two Hundred Ten Only)


Principal,
Govt. I. T. I. Amravati

Certificate

This is to Certify that above said work of Rain Water Harvesting is executed by Govt. Industrial Training Institute, Amravati under Production Oriented Training Scheme (P.O.T.S.). The work is completed in every respect as per given P.W.D. specification. The Bill of the said work is prepared as per actual measurements taken on site while the work was in progress and it is correct


Date :-
Place :- Amravati


Principal,
Govt. I. T. I. Amravati

Amount of Final Bill of Extra work – 9,506/-
(Rupees Nine Thousand Five Hundred Six Only)

CERTIFICATE
Certified that the above work carried out by I.T.I. Amravati satisfactorily & quality of work is good. Bill is for payment.




UNIVERSITY
AMRAVATI

Annexure – I

Index of Bill of Payment

Name of Work – Rain Water Harvesting to Various Buildings of Amravati University.

Sr. No.	Name of Building	Page No. of Final Bill	Amount of Bill	Final Amount of Bill after deducting 10 %
1	Administrative Building	1 to 4	74,976	67,478
2	Botany Building	5 to 9	1,23,178	1,10,860
3	Zoology Building	10 to 13	99,317	89,385
4	Chem Tech Building	14 to 17	1,27,385	1,14,647
5	Valuers Hostel Building	18 to 21	1,46,446	1,31,801
6	Girls Hostel Building	22 to 25	63,377	57,039
7	P.G.Boys Hostel Building	26 to 29	95,037	85,533
8	S.C.Boys Hostel Building	30 to 33	31,010	27,937
9	Computer Building	34 to 37	1,38,114	1,24,303
10	Valuation Building	38 to 41	1,42,166	1,27,949
11	Confidential Building	42 to 43	24,278	22,278
Total Eleven Building		Total Rs. -	10,65,790	9,59,210
Net Total Rs. Nine Lacks Fifty Nine Thousand Two Hundred Ten Only				


प्राचार्य,
बीद्योगिक प्रशिक्षण संस्था,
अमरावती